Heyburn Facility Update



Vol. 1, 6-23-2014

What's Transpired Since the Last BoH Meeting

- Legal review of proposal/agreement revised on counsel's recommendations.
- Preliminary floor plans amended with employee input
- Stakeholder meetings held in Burley May 16 and June 12
- First and second revision floor plans
- Preliminary budget estimation loosely based on the floor plan. We have a footprint only. The mechanical, electrical, and all the items in-between haven't been estimated yet.

About the Building

Attributes of both the Bellevue and Gooding projects have been incorporated into the Heyburn facility. The visual presentation is solid and professional. The design will incorporate 20% expansion if needed in the future. This facility will serve the joint communities of Rupert and Burley very well.

Fall/Winter Bid Openings: statistical data supports the idea that fall or early winter bid opening bring in more competitive results.

Stakeholder Meetings Held at the Burley Office



EMPLOYEES

GET INVOLVED

IN THE

PROCESS!

Myers/
Anderson
Architects and

Administrative Staff attended planning meetings May 16 and June 12 to establish program needs. This input will help establish basic square footage requirements.

Mini-Cassia New Construction Preliminary Budget

- The budget estimation changes with modifications to the floor plan, mechanical features, building envelope, etc.
- A 10% Contingency is built into this preliminary estimation
- Architectural fees are calculated at 7.75%
- Civil Engineering is included in the A/E fees

BUILDING PROJECT STATISTICS

Preliminary design square footage: 7,500